SUMMITCONNECTS



Linking public safety across Summit County!

Project Update - July 18, 2025

CITY OF STOW

• The Contractor (Haas Brothers) to continue work the week of 7/28/25 at the intersection of Edgewood Rd. and Graham Rd.

VILLAGE OF SILVER LAKE

 The Contractor (Haas Brothers) to return the week of 7/21/25 to complete specialty work.

TWINSBURG TOWNSHIP

• The Contractor (ProSource) will return in the Summer to finalize installation.

CITY OF TWINSBURG

- Conduit installation continued along SR 91 and Joshua Miktarian
- The Contractor (ProSource) to continue work next week along SR 91

CITY OF REMINDERVILLE

• The Contractor (Haas Brothers) to return in Fall 2025 to continue work.

CITY OF TALLMADGE

 The Contractor (Haas Brothers) to continue work once scheduling with the City has been coordinated.

CITY OF HUDSON

- Work was paused this week to investigate utility location
- The Contractor (Haas Brothers) to continue work next week along SR 91

SAGAMORE HILLS TWP

- Conduit installation continued along SR 82
- The Contractor (Peterson Excavating) to continue work next week along Chaffee Rd.



Contractor Potholing



Yellow Utility Locater Flags Please do not remove these flags



Contractor Performing Directional Drilling



SUMMITCONNECTS



Linking public safety across Summit County!

Project Update - July 18, 2025

CITY OF MUNROE FALLS

 The Contractor (Haas Brothers) will return to complete conduit installation once route information is verified.

CITY OF CUYAHOGA FALLS

- Conduit installation continued along Munroe Falls Ave.
- The Contractor (Henkels & McCoy) to continue work next week along Munroe Falls Ave.

VILLAGE OF PENINSULA

• The Contractor (Haas Brothers) to return in Fall 2025 to complete conduit installation along the remaining portions of SR 303.

CITY OF AKRON

- GPRS continued sewer scoping along SR 91.
- The Contractor (Haas Brothers) to investigate utility locations and begin installing conduit SR 91 next week.

RICHFIELD TOWNSHIP

- Conduit installation continued along Boston Mills Rd.
- The Contractor (Modus) to continue work next week along Boston Mills Rd.

VILLAGE OF BOSTON HEIGHTS

- Conduit installation continued along SR 303 and Olde 8 Rd.
- The Contractor (Haas Brothers) to continue work next week along Olde 8 Rd.

WORK COMING SOON:

- Village of Northfield July
- Village of Lakemore July
- Village of Mogadore August
- Northfield Center Township August
- Village of Richfield August
- City of Macedonia August
- Northfield Center Twp September

PROJECT NOTES:

- All scheduled work is weather dependent and subject to change.
- · Please obey warning signs and construction fencing restrictions that will be posted. The construction work zone is restricted to construction personnel only.
- *Conduit Orange 2in plastic tubing that will house and protect high-speed fiber cable.



