# **SUMMITCONNECTS**%



## Linking public safety across Summit County!

### Project Update - August 1, 2025

### **CITY OF STOW**

• The Contractor (Haas Brothers) to continue work the week of 8/11/25 at the intersection of Edgewood Rd. and Graham Rd.

### VILLAGE OF SILVER LAKE

 The Contractor (Haas Brothers) began specialty work this week. They are scheduled to return next week of to complete.

### TWINSBURG TOWNSHIP

The Contractor (ProSource) will return in the Summer to finalize installation.

### **CITY OF TWINSBURG**

- Conduit installation is temporarily paused.
- The Contractor (ProSource) to continue work in the coming weeks along SR 91

### CITY OF REMINDERVILLE

• The Contractor (Haas Brothers) to return in Fall 2025 to continue work.

### CITY OF TALLMADGE

 The Contractor (Haas Brothers) to continue work once scheduling with the City has been coordinated.

### **CITY OF HUDSON**

- Work was paused this week to finalize permitting.
- The Contractor (Haas Brothers) to continue work next week between Terex Rd. and Barlow Rd.

### SAGAMORE HILLS TWP

- Conduit installation continued along Chaffee Rd.
- The Contractor (Peterson Excavating) to continue work next week along Chaffee Rd.



**Contractor Potholing** 



Yellow Utility Locater Flags Please do not remove these flags



Contractor Performing Directional Drilling

## **SUMMITCONNECTS**%



## Linking public safety across Summit County!

### Project Update - August 1, 2025

### **CITY OF MUNROE FALLS**

• The Contractor (Haas Brothers) will return to complete conduit installation once route information is verified.

### **CITY OF CUYAHOGA FALLS**

- Conduit installation continued along Munroe Falls Ave.
- The Contractor (Henkels & McCoy) to continue work next week along Munroe Falls Ave.

### **VILLAGE OF PENINSULA**

- Restoration along SR 303 was performed this week.
- The Contractor (Haas Brothers) to return in Fall 2025 to complete conduit installation along the remaining portions of SR 303.

### CITY OF AKRON

- GPRS continued sewer scoping along SR 91. Conduit installation was completed along SR 224.
- The Contractor (Haas Brothers) to continue work once route informtion is finalized.

### RICHFIELD TOWNSHIP

- Conduit installation continued along Black Rd.
- The Contractor (Modus) to continue work next week along Black Rd. and SR 303

### VILLAGE OF BOSTON HEIGHTS

- Work was paused this week to utilities locations.
- The Contractor (Haas Brothers) to continue work once utilities information has been verified.

### **WORK COMING SOON:**

- Village of Northfield August
- Village of Lakemore August
- Village of Mogadore August
- Village of Richfield August
- City of Macedonia August
- Bath Twp August
- Northfield Center Twp September

### **PROJECT NOTES:**

- All scheduled work is weather dependent and subject to change.
- Please obey warning signs and construction fencing restrictions that will be posted. The construction work zone is restricted to construction personnel only.
- \*Conduit Orange 2in plastic tubing that will house and protect high-speed fiber cable.

