

## Linking public safety across Summit County!

Project Update - August 8, 2025

### CITY OF STOW

- The Contractor (Haas Brothers) to continue work the week of 8/11/25 at the intersection of Meadowlark Trail and Baumberger Rd.

### VILLAGE OF SILVER LAKE

- The Contractor (Haas Brothers) began specialty work this week at Harriet Rd. and Parkwood Dr.

### TWINSBURG TOWNSHIP

- The Contractor (ProSource) will return in the Summer to finalize installation.

### CITY OF TWINSBURG

- Conduit installation continued along SR 82 and SR 91.
- The Contractor (ProSource) to continue work next week along SR 82 and SR 91.

### CITY OF REMINDERVILLE

- The Contractor (Haas Brothers) to return in Fall 2025 to continue work.

### CITY OF TALLMADGE

- The Contractor (Haas Brothers) to continue work once scheduling with the City has been coordinated.

### CITY OF HUDSON

- Conduit installation continued along Terex Rd. and Barlow Rd.
- The Contractor (Haas Brothers) to continue work next week between Terex Rd. and Barlow Rd.

### SAGAMORE HILLS TWP

- Conduit installation continued along Chaffee Rd.
- The Contractor (Peterson Excavating) to continue work next week along Chaffee Rd.



Contractor Potholing



Yellow Utility Locator Flags  
Please do not remove these flags



Contractor Performing Directional Drilling

## Linking public safety across Summit County!

Project Update - August 8, 2025

### CITY OF MUNROE FALLS

- The Contractor (Haas Brothers) will return to complete conduit installation once route information is verified.

### CITY OF CUYAHOGA FALLS

- Conduit installation continued along Munroe Falls Ave.
- The Contractor (Henkels & McCoy) to continue work next week along Munroe Falls Ave.

### VILLAGE OF PENINSULA

- Conduit installation continued along SR 303.
- The Contractor (Haas Brothers) to return in Fall 2025 to complete conduit installation along the remaining portions of SR 303.

### CITY OF AKRON

- GPRS continued sewer scoping along Gilchrist Rd. and Brewer St.
- The Contractor (Haas Brothers) is tentatively scheduled to begin conduit installation along Brewer St.

### RICHFIELD TOWNSHIP

- Conduit installation continued along Boston Mills Rd.
- The Contractor (Modus) to continue work next week along Boston Mills Rd.

### VILLAGE OF BOSTON HEIGHTS

- Conduit installation continued along Olde 8.
- The Contractor (Haas Brothers) to continue work next week along Olde 8.

### WORK COMING SOON:

- Village of Northfield - August
- Village of Lakemore - August
- Village of Mogadore - August
- Village of Richfield - August
- City of Macedonia - August
- Bath Twp - August
- Northfield Center Twp - September

### PROJECT NOTES:

- All scheduled work is weather dependent and subject to change.
- Please obey warning signs and construction fencing restrictions that will be posted. The construction work zone is restricted to construction personnel only.
- \*Conduit - Orange 2in plastic tubing that will house and protect high-speed fiber cable.