

Linking public safety across Summit County!

Project Update - August 15, 2025

CITY OF STOW

- The Contractor (Haas Brothers) to continue work the week of 8/18/25 at the intersection of Meadowlark Trail and Baumberger Rd.

VILLAGE OF SILVER LAKE

- The Contractor (Haas Brothers) completed specialty work at Parkwood Dr. and Harriet Rd.

TWINSBURG TOWNSHIP

- The Contractor (ProSource) will return in the Fall to finalize installation.

CITY OF TWINSBURG

- Conduit installation continued along SR 91.
- The Contractor (ProSource) to continue work next week along SR 91.

CITY OF REMINDERVILLE

- The Contractor (Haas Brothers) to return in Fall 2025 to continue work.

CITY OF TALLMADGE

- The Contractor (Haas Brothers) to continue work once scheduling with the City has been coordinated.

CITY OF HUDSON

- Conduit installation continued along Terex Rd. and Barlow Rd.
- The Contractor (Haas Brothers) to continue work next week between Terex Rd. and Barlow Rd.

SAGAMORE HILLS TWP

- Conduit installation continued along Chaffee Rd.
- The Contractor (Peterson Excavating) to continue work next week along Chaffee Rd.



Contractor Potholing



Yellow Utility Locator Flags
Please do not remove these flags



Contractor Performing Directional Drilling

Linking public safety across Summit County!

Project Update - August 15, 2025

CITY OF MUNROE FALLS

- The Contractor (Haas Brothers) will return to complete conduit installation once route information is verified.

CITY OF CUYAHOGA FALLS

- Conduit installation was paused this week.
- The Contractor (Henkels & McCoy) to continue work in the coming weeks.

VILLAGE OF PENINSULA

- Conduit installation continued along SR 303.
- The Contractor (Haas Brothers) to return in Fall 2025 to complete conduit installation along the remaining portions of SR 303.

CITY OF AKRON

- GPRS continued sewer scoping along Brewer St.
- The Contractor (Haas Brothers) is tentatively scheduled to begin conduit installation along Brewer St. next week.

RICHFIELD TOWNSHIP

- Conduit installation continued along Boston Mills Rd.
- The Contractor (Modus) to continue work next week along Boston Mills Rd.

VILLAGE OF BOSTON HEIGHTS

- Conduit installation continued along Olde 8.
- The Contractor (Haas Brothers) to continue work next week along Olde 8.

WORK COMING SOON:

- Village of Northfield - August
- Village of Lakemore - August
- Village of Mogadore - August
- Village of Richfield - August
- City of Macedonia - August
- Bath Twp - August
- Northfield Center Twp - September

PROJECT NOTES:

- All scheduled work is weather dependent and subject to change.
- Please obey warning signs and construction fencing restrictions that will be posted. The construction work zone is restricted to construction personnel only.
- *Conduit - Orange 2in plastic tubing that will house and protect high-speed fiber cable.