

## Linking public safety across Summit County!

Project Update - August 22, 2025

### **CITY OF STOW**

- The Contractor (Haas Brothers) to continue work the week of 8/18/25 at the intersection of Meadowlark Trail and Baumberger Rd.

### **VILLAGE OF SILVER LAKE**

- The Contractor (Haas Brothers) will return in the Fall to finalize installation.

### **TWINSBURG TOWNSHIP**

- The Contractor (ProSource) will return in the Fall to finalize installation.

### **CITY OF TWINSBURG**

- Conduit installation continued along SR 91.
- The Contractor (ProSource) to continue work next week along SR 91.

### **CITY OF REMINDERVILLE**

- The Contractor (Haas Brothers) will return in the Fall to finalize installation.

### **CITY OF TALLMADGE**

- The Contractor (Haas Brothers) completed the work at Kent Rd. and Northeast Ave.

### **CITY OF HUDSON**

- Conduit installation continued along Terex Rd. and Barlow Rd.
- The Contractor (Haas Brothers) to continue work next week between Terex Rd. and Barlow Rd.

### **SAGAMORE HILLS TWP**

- Conduit installation continued along Chaffee Rd.
- The Contractor (Peterson Excavating) to continue work next week along Chaffee Rd.

### **CITY OF MUNROE FALLS**

- The Contractor (Haas Brothers) will return to complete conduit installation once route information is verified.



Contractor Potholing



Yellow Utility Locator Flags  
Please do not remove these flags



Contractor Performing Directional Drilling

## Linking public safety across Summit County!

Project Update - August 22, 2025

### CITY OF CUYAHOGA FALLS

- Conduit installation was paused this week.
- The Contractor (Henkels & McCoy) to continue work in the coming weeks.

### VILLAGE OF PENINSULA

- Conduit installation continued along SR 303.
- The Contractor (Haas Brothers) to return in Fall 2025 to complete conduit installation along the remaining portions of SR 303.

### CITY OF AKRON

- The Contractor (Haas Brothers) is tentatively scheduled to begin conduit installation along Gilchrist Rd. next week.

### RICHFIELD TOWNSHIP

- Conduit installation continued along Boston Mills Rd.
- The Contractor (Modus) to continue work next week along Boston Mills Rd.

### VILLAGE OF BOSTON HEIGHTS

- Conduit installation continued along Olde 8.
- The Contractor (Haas Brothers) to continue work next week along Olde 8.

### VILLAGE OF LAKEMORE

- GPRS began sewer scoping along Sanitarium Rd. Scoping is scheduled to continue next week along Lake Rd.

### WORK COMING SOON:

- Village of Richfield - August
- City of Macedonia - August
- Village of Northfield - September
- Village of Mogadore - September
- Bath Twp - September
- Northfield Center Twp - September

### PROJECT NOTES:

- All scheduled work is weather dependent and subject to change.
- Please obey warning signs and construction fencing restrictions that will be posted. The construction work zone is restricted to construction personnel only.
- \*Conduit - Orange 2in plastic tubing that will house and protect high-speed fiber cable.