

## Linking public safety across Summit County!

Project Update - August 29, 2025

### CITY OF STOW

- The Contractor (Haas Brothers) completed work at the intersection of Edgewood Rd. and Graham Dr.
- The Contractor will return in the Fall to finalize installation.

### VILLAGE OF SILVER LAKE

- The Contractor (Haas Brothers) will return in the Fall to finalize installation.

### TWINSBURG TOWNSHIP

- The Contractor (ProSource) will return in the Fall to finalize installation.

### CITY OF TWINSBURG

- Conduit installation continued along SR 91.
- The Contractor (ProSource) to continue work next week along SR 91.

### CITY OF REMINDERVILLE

- The Contractor (Haas Brothers) will return in the Fall to finalize installation.

### CITY OF TALLMADGE

- No work occurred this week.
- The Contractor (Haas Brothers) is not scheduled to complete any work next week.

### CITY OF HUDSON

- No work occurred this week.
- The Contractor (Haas Brothers) to continue work next week between Terex Rd. and Barlow Rd.



Contractor Potholing



Yellow Utility Locator Flags  
Please do not remove these flags



Contractor Performing Directional Drilling

## Linking public safety across Summit County!

Project Update - August 29, 2025

### SAGAMORE HILLS TWP

- Conduit installation was completed.
- The Contractor (Peterson Excavating) will return in the Fall to finalize installation.

### CITY OF MUNROE FALLS

- The Contractor (Haas Brothers) will return to complete conduit installation once route information is verified.

### CITY OF CUYAHOGA FALLS

- No work occurred this week.
- The Contractor (Henkels & McCoy) to continue work in the coming weeks.

### VILLAGE OF PENINSULA

- Conduit installation continued along SR 303.
- The Contractor (Haas Brothers) to return in Fall 2025 to complete conduit installation along the remaining portions of SR 303.

### RICHFIELD TOWNSHIP

- Conduit installation was completed along Boston Mills Rd.
- The Contractor (Henkels & McCoy) to continue work next week along SR 303.



Staging Setup for a Pull Box



Pulling Back of Conduit

## Linking public safety across Summit County!

Project Update - August 29, 2025

### VILLAGE OF BOSTON HEIGHTS

- Conduit installation continued along Olde 8.
- The Contractor (Haas Brothers) to continue work next week along Olde 8.

### VILLAGE OF LAKEMORE

- Conduit installation began along Sanitarium Rd.
- The Contractor (Haas Brothers) to continue work next week along Sanitarium Rd.

### VILLAGE OF NORTHFIELD

- Conduit installation began along Houghton Rd.
- The Contractor (Peterson) to continue work next week along Houghton Rd.

### CITY OF AKRON

- The Contractor (Haas Brothers) is tentatively scheduled to begin conduit installation along Gilchrist Rd. next week.

### VILLAGE OF RICHFIELD

- Conduit installation began along Brecksville Rd.
- The Contractor (Modus) to continue work next week along Brecksville Rd.

### WORK COMING SOON:

- City of Macedonia - September
- Village of Mogadore - September
- Bath Twp - September
- Northfield Center Twp - September
- Coventry Twp - September
- Copley Twp - September

### PROJECT NOTES:

- All scheduled work is weather dependent and subject to change.
- Please obey warning signs and construction fencing restrictions that will be posted. The construction work zone is restricted to construction personnel only.
- \*Conduit - Orange 2in plastic tubing that will house and protect high-speed fiber cable.