# **SUMMITCONNECTS**%



# Linking public safety across Summit County!

Project Update - September 5, 2025

# **CITY OF STOW**

 Drilling work within the public right-of-way in your community has been completed and restoration of the impacted areas is ongoing

# VILLAGE OF SILVER LAKE

 Drilling work within the public right-of-way in your community has been completed and restoration of the impacted areas is ongoing

# TWINSBURG TOWNSHIP

 Drilling work within the public right-of-way in your community has been completed and restoration of the impacted areas is ongoing

# **CITY OF TWINSBURG**

- Conduit installation continued along SR 91.
- The Contractor (ProSource) to continue work next week along SR 91.

### CITY OF REMINDERVILLE

 Drilling work within the public right-of-way in your community has been completed and restoration of the impacted areas is ongoing

### CITY OF TALLMADGE

- No work occurred this week.
- The Contractor (Haas Brothers) is not scheduled to complete any work next week.

### CITY OF HUDSON

- No work occurred this week.
- The Contractor (Haas Brothers) to continue work next week between Terex Rd. and Barlow Rd.



**Contractor Potholing** 



Yellow Utility Locater Flags Please do not remove these flags



Contractor Performing Directional Drilling



# **SUMMITCONNECTS**%



# Linking public safety across Summit County!

Project Update - September 5, 2025

## SAGAMORE HILLS TWP

 Drilling work within the public right-of-way in your community has been completed and restoration of the impacted areas is ongoing

# **CITY OF MUNROE FALLS**

• The Contractor (Haas Brothers) will return to complete conduit installation once route information is verified.

# **CITY OF CUYAHOGA FALLS**

- No work occurred this week.
- The Contractor (Henkels & McCoy) to continue work in the coming weeks.

# **VILLAGE OF PENINSULA**

• The Contractor (Haas Brothers) to return in Fall 2025 to complete conduit installation along the remaining portions of SR 303.

### RICHFIELD TOWNSHIP

- Conduit installation continued along Black Rd.
- The Contractor (Henkels & McCoy) to continue work next week along Black Rd.



Staging Setup for a Pull Box



**Pulling Back of Conduit** 

# **SUMMITCONNECTS**%



# Linking public safety across Summit County!

Project Update - September 5, 2025

## VILLAGE OF BOSTON HEIGHTS

- Conduit installation continued along Olde 8.
- The Contractor (Haas Brothers) to continue work next week along Olde 8.

### VILLAGE OF LAKEMORE

- Conduit installation began along Sanitarium Rd.
- The Contractor (Haas Brothers) to continue work next week along Sanitarium Rd.

## VILLAGE OF NORTHFIELD

- Conduit installation began along Houghton Rd.
- The Contractor (Peterson) to continue work next week along Houghton Rd.

### **CITY OF AKRON**

• The Contractor (Haas Brothers) is tentatively scheduled to begin conduit installation along Gilchrist Rd. next week.

# VILLAGE OF RICHFIELD

- Conduit installation began along Brecksville Rd.
- The Contractor (Modus) to continue work next week along Brecksville Rd.

### CITY OF MACEDONIA

- The Contractor (CR Action Cable) began conduit installation along Melody Ln.
- Conduit installation to continue next week along Melody Ln.

### **WORK COMING SOON:**

- Village of Mogadore September
- Bath Twp September
- Northfield Center Twp September
- Coventry Twp September
- Copley Twp September
- · City of Green October

# **PROJECT NOTES:**

- All scheduled work is weather dependent and subject to change.
- Please obey warning signs and construction fencing restrictions that will be posted. The construction work zone is restricted to construction personnel only.
- \*Conduit Orange 2in plastic tubing that will house and protect high-speed fiber cable.