

Linking public safety across Summit County!

Project Update - September 26, 2025

CITY OF STOW

- Drilling work within the public right-of-way in your community has been completed and restoration of the impacted areas is ongoing

VILLAGE OF SILVER LAKE

- Drilling work within the public right-of-way in your community has been completed and restoration of the impacted areas is ongoing

TWINSBURG TOWNSHIP

- Drilling work within the public right-of-way in your community has been completed and restoration of the impacted areas is ongoing

CITY OF TWINSBURG

- Drilling work within the public right-of-way in your community has been completed and restoration of the impacted areas is ongoing.

CITY OF REMINDERVILLE

- Drilling work within the public right-of-way in your community has been completed and restoration of the impacted areas is ongoing

CITY OF TALLMADGE

- No work occurred this week.
- Sidewalk restoration at Northeast Ave. and Kent Dr. is tentatively scheduled to occur next week.

CITY OF HUDSON

- Conduit installation continued along Terex Rd. and Barlow Rd.
- The Contractor (Henkels & McCoy) to continue work next week along SR 91 and I-80.



Contractor Potholing



Yellow Utility Locator Flags
Please do not remove these flags



Contractor Performing Directional Drilling

Linking public safety across Summit County!

Project Update - September 26, 2025

SAGAMORE HILLS TWP

- Drilling work within the public right-of-way in your community has been completed and restoration of the impacted areas is ongoing

CITY OF MUNROE FALLS

- The Contractor (Haas Brothers) will return to complete conduit installation once route information is verified.

CITY OF CUYAHOGA FALLS

- No work occurred this week.
- The Contractor (Henkels & McCoy) to continue work in the coming weeks.

VILLAGE OF PENINSULA

- The Contractor (Haas Brothers) to return in November 2025 to complete conduit installation along the remaining portions of SR 303.

RICHFIELD TOWNSHIP

- Conduit installation continued along Black Rd.
- The Contractor (Henkels & McCoy) to continue work in the coming weeks.

VILLAGE OF BOSTON HEIGHTS

- Conduit installation continued along Olde 8 and SR 303.
- The Contractor (Haas Brothers) to continue work next week along SR 303



Staging Setup for a Pull Box



Pulling Back of Conduit

Linking public safety across Summit County!

Project Update - September 26, 2025

VILLAGE OF LAKEMORE

- Conduit installation continued along Sanitarium Rd.
- The Contractor (Haas Brothers) to continue work next week along Sanitarium Rd.

VILLAGE OF NORTHFIELD

- Conduit installation continued along Milford Dr.
- The Contractor (Peterson) to continue restoration work next week.

CITY OF AKRON

- The Contractor (Haas Brothers) is tentatively scheduled to begin conduit installation along Gilchrist Rd. next week.

VILLAGE OF RICHFIELD

- Conduit installation began along SR 303
- The Contractor (Modus) to continue work next week along SR 303.

CITY OF MACEDONIA

- Conduit installation continued along Firestone Ln. and SR 82
- The Contractor (CR Action Cable) to continue work next week along Firestone Ln. and SR 82

COVENTRY TOWNSHIP

- Conduit installation began along Jarvis Rd.
- The Contractor (CR Action Cable) to continue work next week along Jarvis Rd.

COPLEY TOWNSHIP

- Conduit installation began along Ridgewood Rd. and Cleveland Massillon Rd.
- The Contractor (ProSource) to continue work next week along Ridgewood Rd. and Cleveland Massillon Rd.

WORK COMING SOON:

- Village of Mogadore - September
- Bath Twp - September
- Northfield Center Twp - September
- City of Green - October
- City of Fairlawn - October

PROJECT NOTES:

- All scheduled work is weather dependent and subject to change.
- Please obey warning signs and construction fencing restrictions that will be posted. The construction work zone is restricted to construction personnel only.
- *Conduit - Orange 2in plastic tubing that will house and protect high-speed fiber cable.