

Linking public safety across Summit County!

Project Update - November 28, 2025

CITY OF TALLMADGE

- No work occurred this week.
- The Contractor (Haas Brothers) to continue work in the coming weeks.

CITY OF CUYAHOGA FALLS

- No work occurred this week.
- The Contractor (Modus) to continue work in the coming weeks.

VILLAGE OF PENINSULA

- The Contractor (Haas Brothers) to return in future months to complete conduit installation along the remaining portions of SR 303.

RICHFIELD TOWNSHIP

- No work occurred this week.
- The Contractor (Henkels & McCoy/Modus) to continue work in the coming weeks.

VILLAGE OF BOSTON HEIGHTS

- No work occurred this week.
- The Contractor (Haas Brothers) to continue work in the coming weeks.

VILLAGE OF LAKEMORE

- No work occurred this week.
- The Contractor (Haas Brothers) to continue work in the coming weeks.

CITY OF AKRON

- No work occurred this week.
- The Contractor (Haas Brothers) to continue work next week along Brewer St.

VILLAGE OF RICHFIELD

- Conduit installation continued along SR 303
- The Contractor (Modus) to continue work next week along SR 303 and Brecksville Rd.



Contractor Potholing



Yellow Utility Locator Flags
Please do not remove these flags



Contractor Performing Directional Drilling

Linking public safety across Summit County!

Project Update - November 28, 2025

CITY OF MACEDONIA

- No work occurred this week.
- The Contractor (CR Action Cable) to return in Spring 2026 to complete conduit installation along SR 82.

COVENTRY TOWNSHIP

- Conduit installation continued along Killian Rd.
- The Contractor (CR Action Cable) to continue work next week along Killian Rd.

COPLEY TOWNSHIP

- Conduit installation continued along Cleveland Massillon Rd.
- The Contractor (ProSource) to continue work next week along Cleveland Massillon Rd.

NORTHFIELD CENTER TOWNSHIP

- Conduit installation continued along Olde 8.
- The Contractor (Peterson) to continue work next week along Olde 8.

BATH TOWNSHIP

- Conduit installation continued along Cleveland Massillon Rd.
- The Contractor (Haas Brothers) to continue work next week along Cleveland Massillon Rd.

VILLAGE OF MOGADORE

- No work occurred this week.
- The Contractor (Haas Brothers) to continue work on Gilchrist Ave. in the coming weeks.

CITY OF NORTON

- Conduit installation continued along Easton Rd.
- The Contractor (CR Action Cable) to continue work next week along Easton Rd.

CITY OF BARBERTON

- No work occurred this week.
- The Contractor (CR Action Cable) to continue conduit installation in the coming weeks.



Linking public safety across Summit County!

Project Update - November 28, 2025

VILLAGE OF CLINTON

- Conduit installation began along Nimisilla Rd.
- The Contractor (Modus) to continue conduit installation along Nimisilla Rd.

UNDERGROUND WORK IN THESE COMMUNITIES IS COMPLETE – THE CONTRACTOR WILL BE RETURNING FOR FIBER INSTALLATION SOON !

- | | |
|--------------------------|---------------------------|
| • City of Stow | • Sagamore Hills Township |
| • Village of Silver Lake | • City of Twinsburg |
| • City of Reminderville | • Village of Northfield |
| • Twinsburg Township | • City of Hudson |

PROJECT NOTES:

- All scheduled work is weather dependent and subject to change.
- Please obey warning signs and construction fencing restrictions that will be posted. The construction work zone is restricted to construction personnel only.
- *Conduit - Orange 2in plastic tubing that will house and protect high-speed fiber cable.

WORK COMING SOON:

- City of New Franklin - December
- City of Green - January
- City of Fairlawn - January



Pulling Back of Conduit



Staging Setup for a Pull Box