

Linking public safety across Summit County!

Project Update - January 23, 2026

CITY OF TALLMADGE

- No work occurred this week.
- The Contractor (Haas Brothers) to continue work in the coming weeks.

CITY OF CUYAHOGA FALLS

- Conduit installation continued along Munroe Falls Ave.
- The Contractor (Modus) to continue work along Munroe Falls Ave.

VILLAGE OF PENINSULA

- The Contractor (Haas Brothers) to return in future months to complete conduit installation along the remaining portions of SR 303.

RICHFIELD TOWNSHIP

- No work occurred this week.
- The Contractor (Henkels & McCoy/Modus) to continue work in the coming weeks.

VILLAGE OF BOSTON HEIGHTS

- No work occurred this week.
- The Contractor (Haas Brothers) to continue work in the coming weeks.

VILLAGE OF LAKEMORE

- No work occurred this week.
- The Contractor (Haas Brothers) to continue work in the coming weeks.

CITY OF AKRON

- Conduit installation continued along Gilchrist Rd.
- The Contractor (Haas Brothers) to continue work next week along Gilchrist Rd.

VILLAGE OF RICHFIELD

- No work occurred this week.
- The Contractor (Modus) to continue work in the coming weeks.



Contractor Potholing



Yellow Utility Locater Flags
Please do not remove these flags



Contractor Performing Directional Drilling



Linking public safety across Summit County!

Project Update - January 23, 2026

CITY OF MACEDONIA

- No work occurred this week.
- The Contractor (CR Action Cable) to return in Spring 2026 to complete conduit installation along SR 82.

COVENTRY TOWNSHIP

- Conduit installation continued along Killian Rd. and S Main St.
- The Contractor (CR Action Cable) to continue work next week along Killian Rd. and S Main St.

COPLEY TOWNSHIP

- Conduit installation continued along S Cleveland Massillon Rd.
- The Contractor (ProSource) to continue work next week along S Cleveland Massillon Rd.

NORTHFIELD CENTER TOWNSHIP

- No work occurred this week due to weather.
- The Contractor (Henkels) not to perform work next week due to weather.

BATH TOWNSHIP

- No work occurred this week.
- The Contractor (Henkels) to return in the coming weeks to complete the final highway crossing.

VILLAGE OF MOGADORE

- Conduit installation continued along Gilchrist Rd.
- The Contractor (Haas Brothers) to continue work next week along Gilchrist Rd.

CITY OF NORTON

- No work occurred this week.
- The Contractor (Henkels) to return in the coming weeks to complete the final highway crossing.

CITY OF BARBERTON

- Conduit installation continued along Hopocan Ave. and 6th St.
- The Contractor (CR Action Cable) to continue work next week along Hopocan Ave. and 6th St.

Linking public safety across Summit County!

Project Update - January 23, 2026

VILLAGE OF CLINTON

- Conduit installation continued along North Ave.
- The Contractor (Henkels) to return for fiber installation soon.

NEW FRANKLIN

- Conduit installation continued along Turkeyfoot Lake Rd and Manchester Rd.
- The Contractor (Peterson + Haas Brothers) to continue work next along Manchester Rd.

CITY OF GREEN

- Conduit installation began along Cottage Grove Rd.
- The Contractor (CR Action Cable) to continue work next week along Cottage Grove Rd.

UNDERGROUND WORK IN THESE COMMUNITIES IS COMPLETE – THE CONTRACTOR WILL BE RETURNING FOR FIBER INSTALLATION SOON !

- City of Stow
- Village of Silver Lake
- City of Reminderville
- Twinsburg Township
- Sagamore Hills Township
- City of Twinsburg
- Village of Northfield
- City of Hudson

PROJECT NOTES:

- All scheduled work is weather dependent and subject to change.
- Please obey warning signs and construction fencing restrictions that will be posted. The construction work zone is restricted to construction personnel only.
- *Conduit - Orange 2in plastic tubing that will house and protect high-speed fiber cable.

WORK COMING SOON:

- City of Fairlawn - February



Pulling Back of Conduit



Coupling of Conduit