

Linking public safety across Summit County!

Project Update - February 13, 2026

CITY OF TALLMADGE

- No work occurred this week.
- The Contractor (Haas Brothers) to continue work in the coming weeks.

CITY OF CUYAHOGA FALLS

- Conduit installation continued this week along Munroe Falls Ave.
- The Contractor (Modus) to continue work next week along Munroe Falls Ave.

VILLAGE OF PENINSULA

- The Contractor (Haas Brothers) to return in future months to complete conduit installation along the remaining portions of SR 303.

RICHFIELD TOWNSHIP

- No work occurred this week.
- The Contractor (Henkels & McCoy/Modus) to continue work in the coming weeks.

VILLAGE OF BOSTON HEIGHTS

- No work occurred this week.
- The Contractor (Haas Brothers) to continue work in the coming weeks.

VILLAGE OF LAKEMORE

- No work occurred this week.
- The Contractor (Haas Brothers) to continue work in the coming weeks.

CITY OF AKRON

- Conduit installation continued this week along Gilchrist Rd.
- The Contractor (Haas Brothers) to continue work next week along Gilchrist Rd.

VILLAGE OF RICHFIELD

- No work occurred this week.
- The Contractor (Modus) to continue work in the coming weeks.



Contractor Potholing



Yellow Utility Locater Flags
Please do not remove these flags



Contractor Performing Directional Drilling

Linking public safety across Summit County!

Project Update - February 13, 2026

CITY OF MACEDONIA

- No work occurred this week.
- The Contractor (CR Action Cable) to return in Spring 2026 to complete conduit installation along SR 82.

COPLEY TOWNSHIP

- Conduit installation continued along S Cleveland Massillon Rd.
- The Contractor (ProSource) to continue work next week along S Cleveland Massillon Rd.

NORTHFIELD CENTER TOWNSHIP

- Conduit installation continued along E Highland Rd.
- The Contractor (Henkels) to continue work next week along E Highland Rd.

BATH TOWNSHIP

- No work occurred this week.
- The Contractor (Henkels) to return in the coming weeks to complete the final highway crossing.

VILLAGE OF MOGADORE

- Conduit installation continued along Gilchrist Rd.
- The Contractor (Haas Brothers) to continue work next week along Gilchrist Rd.

CITY OF NORTON

- No work occurred this week.
- The Contractor (Henkels) to continue work next week along Easton Rd.

CITY OF BARBERTON

- Conduit installation continued along Snyder Ave. and 5th St.
- The Contractor (CR Action Cable) to continue work next week along Hopocan Ave. and 6th St.

NEW FRANKLIN

- Conduit installation continued along Nimisila Rd. and Manchester Rd.
- The Contractor (Peterson + Haas Brothers) to continue work next along Manchester Rd., Nimisila Rd., and Turkeyfoot Lake Rd.

Linking public safety across Summit County!

Project Update - February 13, 2026

CITY OF GREEN

- No work occurred this week.
- The Contractor (CR Action Cable) to continue work next week along Cottage Grove Rd.

CITY OF FAIRLAWN

- The Contractor (REDD) began potholing and utility exploration.
- Work to continue next week along Cleveland Massillon Rd. and Montrose Ave.

UNDERGROUND WORK IN THESE COMMUNITIES IS COMPLETE – THE CONTRACTOR WILL BE RETURNING FOR FIBER INSTALLATION SOON !

• City of Stow	• City of Twinsburg
• Village of Silver Lake	• Village of Northfield
• City of Reminderville	• City of Hudson
• Twinsburg Township	• Village of Clinton
• Sagamore Hills Township	• Coventry Township



Pulling Back of Conduit

PROJECT NOTES:

- All scheduled work is weather dependent and subject to change.
- Please obey warning signs and construction fencing restrictions that will be posted. The construction work zone is restricted to construction personnel only.
- *Conduit - Orange 2in plastic tubing that will house and protect high-speed fiber cable.
- *Potholing - Process to locate utilities and avoid damaging existing infrastructure.



Coupling of Conduit