

Linking public safety across Summit County!

Project Update - March 6, 2026

CITY OF TALLMADGE

- No work occurred this week.
- The Contractor (Haas Brothers) to continue work in the coming weeks.

CITY OF CUYAHOGA FALLS

- Conduit* installation continued this week along 3rd St and Norhland St.
- The Contractor (Modus) to continue work next week along 3rd St and Norhland St.

VILLAGE OF PENINSULA

- The Contractor (Haas Brothers) to return in future months to complete conduit installation along the remaining portions of SR 303.

RICHFIELD TOWNSHIP

- No work occurred this week.
- The Contractor (Henkels & McCoy) to continue work in the coming weeks.

VILLAGE OF BOSTON HEIGHTS

- No work occurred this week.
- The Contractor (Haas Brothers) to continue work in the coming weeks.

VILLAGE OF LAKEMORE

- No work occurred this week.
- The Contractor (Haas Brothers) to continue work in the coming weeks.

CITY OF AKRON

- Conduit installation continued this week along Gilchrist Rd.
- The Contractor (Haas Brothers) to continue work in the coming weeks.

VILLAGE OF RICHFIELD

- Conduit installation continued this week along I-271 and Broadview Rd.
- The Contractor (Henkels) to continue work next week along Brecksville Rd.



Contractor Potholing



Yellow Utility Locator Flags
Please do not remove these flags



Contractor Performing Directional Drilling

Linking public safety across Summit County!

Project Update - March 6, 2026

CITY OF MACEDONIA

- No work occurred this week.
- The Contractor (CR Action Cable) to return in Spring 2026 to complete conduit installation along SR 82.

COPLEY TOWNSHIP

- Conduit installation continued along S Cleveland Massillon Rd.
- The Contractor (ProSource) to continue work next week along S Cleveland Massillon Rd.

NORTHFIELD CENTER TOWNSHIP

- No work occurred this week.
- The Contractor (Henkels) to continue work in the coming weeks.

BATH TOWNSHIP

- No work occurred this week.
- The Contractor (Henkels) to return in the coming weeks to complete the final highway crossing.

VILLAGE OF MOGADORE

- Conduit installation continued along Gilchrist Rd.
- The Contractor (Haas Brothers) to continue work in the coming weeks.

CITY OF NORTON

- No work occurred this week.
- The Contractor (Henkels) to continue work in the coming weeks.

CITY OF BARBERTON

- Conduit installation continued along Snyder Ave. and 5th St.
- The Contractor (CR Action Cable) to continue work next week along Snyder Ave. and 5th St.

NEW FRANKLIN

- Conduit installation continued along Nimisila Rd. and Turkeyfoot Lake Rd.
- The Contractor (Peterson + Haas Brothers) to continue work next along Nimisila Rd. and Turkeyfoot Lake Rd.

Linking public safety across Summit County!

Project Update - March 6, 2026

CITY OF GREEN

- No work occurred this week.
- The Contractor (CR Action Cable) to continue work next week along Cottage Grove Rd.

CITY OF FAIRLAWN

- Conduit installation continued along Cleveland Massillon Rd.
- The Contractor (REDD) to continue work next week along Cleveland Massillon Rd.

CITY OF TWINSBURG

- The Contractor (Henkels) began installing fiber along E Aurora Rd.
- Fiber installation will continue next week along Darrow Rd.

CITY OF REMINDERVILLE

- The Contractor (Henkels) began installing fiber along Glenwood Blvd.
- Fiber installation will continue next week along Glenwood Blvd.

UNDERGROUND WORK IN THESE COMMUNITIES IS COMPLETE – THE CONTRACTOR WILL BE RETURNING FOR FIBER INSTALLATION SOON !

- | | |
|---------------------------|-------------------------|
| • City of Stow | • Village of Northfield |
| • Village of Silver Lake | • City of Hudson |
| • Twinsburg Township | • Village of Clinton |
| • Sagamore Hills Township | • Coventry Township |

PROJECT NOTES:

- All scheduled work is weather dependent and subject to change.
- Please obey warning signs and construction fencing restrictions that will be posted. The construction work zone is restricted to construction personnel only.
- *Conduit - Orange 2in plastic tubing that will house and protect high-speed fiber cable.



Reel of Fiber Being Installed