

## Linking public safety across Summit County!

Project Update - March 13, 2026

### CITY OF TALLMADGE

- No work occurred this week.
- The Contractor (Haas Brothers) to continue work in the coming weeks.

### CITY OF CUYAHOGA FALLS

- Conduit\* installation continued this week along 3rd St. and Northland St.
- The Contractor (Modus) to continue work next week along 3rd St and Northland St.

### VILLAGE OF PENINSULA

- The Contractor (Haas Brothers) to return in future months to complete conduit installation along the remaining portions of SR 303.

### RICHFIELD TOWNSHIP

- No work occurred this week.
- The Contractor (Henkels & McCoy) to continue work in the coming weeks.

### VILLAGE OF BOSTON HEIGHTS

- No work occurred this week.
- The Contractor (Haas Brothers) to continue work in the coming weeks.

### VILLAGE OF LAKEMORE

- No work occurred this week.
- The Contractor (Haas Brothers) to continue work in the coming weeks.

### CITY OF AKRON

- Conduit installation continued this week along Massillon Rd.
- The Contractor (Haas Brothers) to continue work next week along Massillon Rd.

### VILLAGE OF RICHFIELD

- Conduit installation continued this week along Brecksville Rd.
- The Contractor (Henkels) to continue work next week along Brecksville Rd.



Contractor Potholing



Yellow Utility Locator Flags  
Please do not remove these flags



Contractor Performing Directional Drilling

## Linking public safety across Summit County!

Project Update - March 13, 2026

### **CITY OF MACEDONIA**

- No work occurred this week.
- The Contractor (CR Action Cable) to return in Spring 2026 to complete conduit installation along SR 82.

### **COPLEY TOWNSHIP**

- Conduit installation continued along S Cleveland Massillon Rd.
- The Contractor (ProSource) to continue work next week along S Cleveland Massillon Rd.

### **NORTHFIELD CENTER TOWNSHIP**

- No work occurred this week.
- The Contractor (Henkels) to continue work in the coming weeks.

### **BATH TOWNSHIP**

- No work occurred this week.
- The Contractor (Henkels) to return in the coming weeks to complete the final highway crossing.

### **VILLAGE OF MOGADORE**

- No work occurred this week.
- The Contractor (Haas Brothers) to continue work in the coming weeks.

### **CITY OF NORTON**

- No work occurred this week.
- The Contractor (Henkels) to continue work in the coming weeks.

### **CITY OF BARBERTON**

- No work occurred this week.
- The Contractor (CR Action Cable) to tentatively continue work next week along Snyder Ave. and 5<sup>th</sup> St.

### **NEW FRANKLIN**

- Conduit installation continued along Nimisila Rd. and Manchester Rd.
- The Contractor (Peterson + Haas Brothers) to continue work next along Nimisila Rd. and Manchester Rd.

## Linking public safety across Summit County!

Project Update - March 13, 2026

### CITY OF GREEN

- Conduit installation continued along Cottage Grove Rd.
- The Contractor (CR Action Cable) to continue work next week along Cottage Grove Rd.

### CITY OF FAIRLAWN

- Conduit installation continued along Cleveland Massillon Rd.
- The Contractor (REDD) to continue work next week along Cleveland Massillon Rd.

### CITY OF TWINSBURG

- The Contractor (Henkels) began installing fiber along E Aurora Rd. and Twin Hills Pkwy.
- Fiber installation will continue next week along Ravenna Rd.

### CITY OF REMINDERVILLE

- The Contractor (Henkels) began installing fiber along Glenwood Blvd.
- Fiber installation will continue next week along Glenwood Blvd.

## UNDERGROUND WORK IN THESE COMMUNITIES IS COMPLETE – THE CONTRACTOR WILL BE RETURNING FOR FIBER INSTALLATION SOON !

- |                           |                         |
|---------------------------|-------------------------|
| • City of Stow            | • Village of Northfield |
| • Village of Silver Lake  | • City of Hudson        |
| • Twinsburg Township      | • Village of Clinton    |
| • Sagamore Hills Township | • Coventry Township     |

### PROJECT NOTES:

- All scheduled work is weather dependent and subject to change.
- Please obey warning signs and construction fencing restrictions that will be posted. The construction work zone is restricted to construction personnel only.
- \*Conduit - Orange 2in plastic tubing that will house and protect high-speed fiber cable.



Reel of Fiber Being Installed