

Linking public safety across Summit County!

Project Update - March 27, 2026

CITY OF TALLMADGE

- No work occurred this week.
- The Contractor (Haas Brothers) to continue work in the coming weeks.

CITY OF CUYAHOGA FALLS

- Conduit* installation continued this week along Main St.
- The Contractor (Modus) to continue work next week along Main St.

VILLAGE OF PENINSULA

- The Contractor (Haas Brothers) to return in future months to complete conduit installation along the remaining portions of SR 303.

RICHFIELD TOWNSHIP

- No work occurred this week.
- The Contractor (Henkels & McCoy) to continue work in the coming weeks.

VILLAGE OF BOSTON HEIGHTS

- No work occurred this week.
- The Contractor (Haas Brothers) to continue work in the coming weeks.

VILLAGE OF LAKEMORE

- No work occurred this week.
- The Contractor (Haas Brothers) to continue work in the coming weeks.

CITY OF AKRON

- No work occurred this week.
- The Contractor (Haas Brothers) to continue work in the coming weeks.

VILLAGE OF RICHFIELD

- Conduit installation continued this week along Brecksville Rd.
- The Contractor (Henkels) to continue work next week along Brecksville Rd.



Contractor Potholing



Yellow Utility Locator Flags
Please do not remove these flags



Contractor Performing Directional Drilling

Linking public safety across Summit County!

Project Update - March 27, 2026

CITY OF MACEDONIA

- No work occurred this week.
- The Contractor (CR Action Cable) to return in Spring 2026 to complete conduit installation along SR 82.

COPLEY TOWNSHIP

- Conduit installation continued along S Cleveland Massillon Rd. and Ridgewood Rd.
- The Contractor (ProSource) to return in the coming weeks.

NORTHFIELD CENTER TOWNSHIP

- No work occurred this week.
- The Contractor (Henkels) to continue work in the coming weeks.

BATH TOWNSHIP

- No work occurred this week.
- The Contractor (Henkels) to return in the coming weeks to complete the final highway crossing.

VILLAGE OF MOGADORE

- No work occurred this week.
- The Contractor (Haas Brothers) to continue work in the coming weeks.

CITY OF NORTON

- No work occurred this week.
- The Contractor (Henkels) to continue work in the coming weeks.

CITY OF BARBERTON

- Conduit installation continued along E 4th St.
- The Contractor (CR Action Cable) to tentatively continue work next week along E 4th St.

NEW FRANKLIN

- Conduit installation continued along Nimisila Rd.
- The Contractor (Peterson + Haas Brothers) to continue work next along Nimisila Rd. and tentatively along Manchester Rd.

Linking public safety across Summit County!

Project Update - March 27, 2026

CITY OF GREEN

- Conduit installation continued along Turkeyfoot Lake Rd.
- The Contractor (CR Action Cable) to continue work next week along Turkeyfoot Lake Rd.

CITY OF FAIRLAWN

- Conduit installation continued along Cleveland Massillon Rd.
- The Contractor (REDD) to continue work next week along Cleveland Massillon Rd.

VILLAGE OF NORTHFIELD

- The Contractor (Henkels) completed installing fiber along Ledge Rd. until they return to complete final connections at the Police Station.

SAGAMORE HILLS TOWNSHIP

- The Contractor (Henkels) began installing fiber along Chaffee Rd. Fiber installation to continue in the coming weeks.

UNDERGROUND WORK IN THESE COMMUNITIES IS COMPLETE – THE CONTRACTOR WILL BE RETURNING FOR FIBER INSTALLATION SOON !

- City of Stow
- Village of Silver Lake
- Twinsburg Township
- City of Hudson
- Village of Clinton
- Coventry Township

PROJECT NOTES:

- All scheduled work is weather dependent and subject to change.
- Please obey warning signs and construction fencing restrictions that will be posted. The construction work zone is restricted to construction personnel only.
- *Conduit - Orange 2in plastic tubing that will house and protect high-speed fiber cable.



Reel of Fiber Being Installed