

Linking public safety across Summit County!

Project Update - April 10, 2026

CITY OF TALLMADGE

- No work occurred this week.
- The Contractor (Haas Brothers) to continue work in the coming weeks.

CITY OF CUYAHOGA FALLS

- Conduit* installation continued this week along Main St.
- The Contractor (Modus) to continue work in the coming weeks.

VILLAGE OF PENINSULA

- The Contractor (Haas Brothers) to return in future months to complete conduit installation along the remaining portions of SR 303.

RICHFIELD TOWNSHIP

- No work occurred this week.
- The Contractor (Henkels & McCoy) to continue work along Boston Mills Rd. and Black Rd.

VILLAGE OF BOSTON HEIGHTS

- No work occurred this week.
- The Contractor (Haas Brothers) to continue work in the coming weeks.

VILLAGE OF LAKEMORE

- No work occurred this week.
- The Contractor (Haas Brothers) to continue work in the coming weeks.

CITY OF AKRON

- No work occurred this week.
- The Contractor (Haas Brothers) to continue work in the coming weeks.

VILLAGE OF RICHFIELD

- No work occurred this week.
- The Contractor (Henkels) to continue work in the coming weeks.



Contractor Potholing



Yellow Utility Locator Flags
Please do not remove these flags



Contractor Performing Directional Drilling

Linking public safety across Summit County!

Project Update - April 10, 2026

CITY OF MACEDONIA

- No work occurred this week.
- The Contractor (CR Action Cable) to return in Spring 2026 to complete conduit installation along SR 82.

COPLEY TOWNSHIP

- No work occurred this week.
- The Contractor (ProSource) to continue work in the coming weeks.

NORTHFIELD CENTER TOWNSHIP

- No work occurred this week.
- The Contractor (Henkels) to continue work in the coming weeks.

BATH TOWNSHIP

- No work occurred this week.
- The Contractor (Henkels) to return in the coming weeks to complete the final highway crossing.

VILLAGE OF MOGADORE

- No work occurred this week.
- The Contractor (Haas Brothers) to continue work in the coming weeks.

CITY OF NORTON

- Conduit installation continued along Easton Rd. and I-76.
- The Contractor (Henkels) to continue work in the coming weeks.

CITY OF BARBERTON

- Conduit installation continued along Ford St.
- The Contractor (CR Action Cable) to tentatively continue work next week along Ford St.

NEW FRANKLIN

- Conduit installation continued along Manchester Rd., Nimisila Rd., and Turkeyfoot Lake Rd.
- The Contractor (Peterson + Haas Brothers) to continue work next week along Manchester Rd., Nimisila Rd., and Turkeyfoot Lake Rd.

Linking public safety across Summit County!

Project Update - April 10, 2026

CITY OF GREEN

- Conduit installation continued along Steese Rd. and Greensburg Rd.
- The Contractor (CR Action Cable) to continue work next week along Steese Rd. and Greensburg Rd.

CITY OF FAIRLAWN

- No work occurred this week.
- The Contractor (ProSource) to tentatively continue work next week along Cleveland Massillon Rd.

UNDERGROUND WORK IN THESE COMMUNITIES IS COMPLETE – THE CONTRACTOR WILL BE RETURNING FOR FIBER INSTALLATION SOON !

- City of Stow
- Village of Silver Lake
- Twinsburg Township
- Sagamore Hills Township
- City of Hudson
- Village of Clinton
- Coventry Township

PROJECT NOTES:

- All scheduled work is weather dependent and subject to change.
- Please obey warning signs and construction fencing restrictions that will be posted. The construction work zone is restricted to construction personnel only.
- *Conduit - Orange 2in plastic tubing that will house and protect high-speed fiber cable.



Reel of Fiber Being Installed