

## Linking public safety across Summit County!

Project Update - June 5, 2026

### CITY OF TALLMADGE

- No work occurred this week.
- The Contractor (Haas Brothers) to tentatively continue work next week at the City Center.

### CITY OF CUYAHOGA FALLS

- No work occurred this week.
- The Contractor (ProSource) to continue work in the coming weeks.

### VILLAGE OF BOSTON HEIGHTS

- No work occurred this week.
- The Contractor (Haas Brothers) to continue work in the coming weeks.

### VILLAGE OF LAKEMORE

- No work occurred this week.
- The Contractor (Haas Brothers) to continue work in the coming weeks.

### CITY OF AKRON

- Conduit installation continued along Gilchrist Rd.
- The Contractor (Haas Brothers) to continue work next week along Gilchrist Rd.

### CITY OF MACEDONIA

- No work occurred this week.
- The Contractor (CR Action Cable) to return in Summer 2026 to complete conduit installation along SR 82.

### COPLEY TOWNSHIP

- No work occurred this week.
- The Contractor (ProSource) to continue work in the coming weeks.



Contractor Potholing



Yellow Utility Locator Flags  
Please do not remove these flags



Contractor Performing Directional Drilling

## Linking public safety across Summit County!

Project Update - June 5, 2026

### VILLAGE OF MOGADORE

- Conduit installation continued along Gilchrist Rd.
- The Contractor (Henkels & McCoy) to continue work next week along Gilchrist Rd.

### CITY OF BARBERTON

- No work occurred this week.
- The Contractor (CR Action Cable) to continue work in the coming weeks.

### CITY OF GREEN

- Conduit installation continued along Arlington Rd., Massillon Rd., and Steese Rd.
- The Contractor (Modus) to continue work next week along Arlington Rd., Massillon Rd., and Steese Rd.

### CITY OF FAIRLAWN

- Conduit installation continued along Elgin Dr.
- The Contractor (ProSource) to continue work next week along Elgin Dr.

### VILLAGE OF RICHFIELD

- The Contractor (Henkels) completed installing fiber in the Village until they return to complete final connections at the Village Hall.

### VILLAGE OF NORTHFIELD

- The Contractor (Henkels) completed installing fiber in the Village until they return to complete final connections at the Village Hall.

### SAGAMORE HILLS TOWNSHIP

- The Contractor (Henkels) completed installing fiber in the Township until they return to complete final connections at the Town Hall.

### CITY OF HUDSON

- The Contractor (Henkels) began installing fiber along SR-91. Fiber installation will continue next week along SR-91

## Linking public safety across Summit County!

Project Update - June 5, 2026

### UNDERGROUND WORK IN THESE COMMUNITIES IS COMPLETE – THE CONTRACTOR WILL BE RETURNING FOR FIBER INSTALLATION SOON !

- City of Stow
- Village of Silver Lake
- Twinsburg Township
- City of New Franklin
- City of Norton
- Richfield Township
- Village of Peninsula
- Village of Clinton
- Coventry Township
- Northfield Center Township
- Bath Township

### PROJECT NOTES:

- All scheduled work is weather dependent and subject to change.
- Please obey warning signs and construction fencing restrictions that will be posted. The construction work zone is restricted to construction personnel only.
- \*Conduit - Orange 2in plastic tubing that will house and protect high-speed fiber cable.



Reel of Fiber Being Installed



Reel of Fiber Being Installed