

Linking public safety across Summit County!

Project Update - June 26, 2026

CITY OF TALLMADGE

- No work occurred this week.
- The Contractor (Haas Brothers) to tentatively continue work next week at the City Center.

CITY OF CUYAHOGA FALLS

- The Contractor (CemenTech + Modus) completed sidewalk and asphalt restoration.
- The Contractor (Modus) to continue work in the coming weeks.

VILLAGE OF BOSTON HEIGHTS

- No work occurred this week.
- The Contractor (Haas Brothers) to continue work in the coming weeks.

VILLAGE OF LAKEMORE

- No work occurred this week.
- The Contractor (Haas Brothers) to continue work in the coming weeks.

CITY OF AKRON

- Conduit installation continued along Eastwood Ave. and Darrow Rd.
- The Contractor (Haas Brothers) to continue work next week along Skelton Rd.

CITY OF MACEDONIA

- No work occurred this week.
- The Contractor (CR Action Cable) to return in Summer 2026 to complete conduit installation along SR 82.

COPLEY TOWNSHIP

- No work occurred this week.
- The Contractor (ProSource) to continue work in the coming weeks.



Contractor Potholing



Yellow Utility Locator Flags
Please do not remove these flags



Contractor Performing Directional Drilling

Linking public safety across Summit County!

Project Update - June 26, 2026

CITY OF BARBERTON

- Conduit installation continued along Robinson Ave. and 5th St.
- The Contractor (Henkels) to return in the coming weeks for fiber installation.

CITY OF GREEN

- Conduit installation continued along Steese Rd. and Massillon Rd.
- The Contractor (Henkels) to return in the coming weeks for fiber installation.

CITY OF FAIRLAWN

- Conduit installation continued along Medina Rd.
- The Contractor (ProSource) to tentatively continue work next week along Medina Rd.

CITY OF STOW

- The Contractor (Henkels) continued installing fiber along Edgewood Dr.

VILLAGE OF SILVER LAKE

- The Contractor (Henkels) to begin installing fiber along Kent Rd.

UNDERGROUND WORK IN THESE COMMUNITIES IS COMPLETE – THE CONTRACTOR WILL BE RETURNING FOR FIBER INSTALLATION SOON !

- | | | |
|------------------------|------------------------|------------------------------|
| • Twinsburg Township | • Richfield Township | • Coventry Township |
| • City of New Franklin | • Village of Peninsula | • Northfield Center Township |
| • City of Norton | • Village of Clinton | • Village of Mogadore |

PROJECT NOTES:

- All scheduled work is weather dependent and subject to change.
- Please obey warning signs and construction fencing restrictions that will be posted. The construction work zone is restricted to construction personnel only.
- *Conduit - Orange 2in plastic tubing that will house and protect high-speed fiber cable.



Reel of Fiber Being Installed