

Linking public safety across Summit County!

Project Update - July 10, 2026

CITY OF TALLMADGE

- No work occurred this week.
- The Contractor (Haas Brothers) at the City Center to occur in the coming weeks.

CITY OF CUYAHOGA FALLS

- The Contractor (Aptus) began work on the bridge crossing along Bailey Rd.
- The Contractor (Aptus) to continue the bridge crossing work next week along Bailey Rd.

VILLAGE OF BOSTON HEIGHTS

- No work occurred this week.
- The Contractor (Haas Brothers) to continue work in the coming weeks.

VILLAGE OF LAKEMORE

- No work occurred this week.
- The Contractor (Haas Brothers) to continue work in the coming weeks.

CITY OF AKRON

- Conduit installation continued along Skelton Rd.
- The Contractor (Haas Brothers) to continue work in the coming weeks.

CITY OF MACEDONIA

- No work occurred this week.
- The Contractor (CR Action Cable) to return in Summer 2026 to complete conduit installation along SR 82.

CITY OF FAIRLAWN

- Conduit installation continued along Medina Rd.
- The Contractor (Henkels) to tentatively continue work next week along Medina Rd.



Contractor Potholing



Yellow Utility Locator Flags
Please do not remove these flags



Contractor Performing Directional Drilling



Linking public safety across Summit County!

Project Update - July 10, 2026

NORTHFIELD CENTER TOWNSHIP

- The Contractor (Henkels) completed fiber installation along Olde 8 Rd.

CITY OF GREEN

- The Contractor (CR Action Cable) began fiber installation along Turkeyfoot Lake Rd. and Cottage Grove Rd.
- Fiber installation to continue next week along Arlington Rd.

RICHFIELD TOWNSHIP

- The Contractor (Henkels) began fiber installation along Black Rd.
- Fiber installation to continue next week along W Streetsboro Rd.



Reel of Fiber Being Installed

UNDERGROUND WORK IN THESE COMMUNITIES IS COMPLETE – THE CONTRACTOR WILL BE RETURNING FOR FIBER INSTALLATION SOON !

- | | | |
|------------------------|------------------------|-----------------------|
| • Twinsburg Township | • Village of Peninsula | • Village of Mogadore |
| • City of New Franklin | • Village of Clinton | • City of Barberton |
| • City of Norton | • Coventry Township | • Copley Township |

PROJECT NOTES:

- All scheduled work is weather dependent and subject to change.
- Please obey warning signs and construction fencing restrictions that will be posted. The construction work zone is restricted to construction personnel only.
- *Conduit - Orange 2in plastic tubing that will house and protect high-speed fiber cable.