

Linking public safety across Summit County!

Project Update - July 17, 2026

CITY OF TALLMADGE

- No work occurred this week.
- The Contractor (Haas Brothers) at the City Center to occur in the coming weeks.

CITY OF CUYAHOGA FALLS

- No work occurred this week.
- The Contractor (Henkels) to continue work in the coming weeks.

VILLAGE OF BOSTON HEIGHTS

- Conduit installation continued along W Streetsboro Rd.
- The Contractor (Haas Brothers) to continue work in the coming weeks.

VILLAGE OF LAKEMORE

- No work occurred this week.
- The Contractor (Haas Brothers) to continue work in the coming weeks.

CITY OF AKRON

- Conduit installation continued along Skelton Rd.
- The Contractor (Haas Brothers) to continue work in the coming weeks.

CITY OF MACEDONIA

- No work occurred this week.
- The Contractor (CR Action Cable) to return in Summer 2026 to complete conduit installation along SR 82.

CITY OF FAIRLAWN

- Conduit installation continued along Cleveland Massillon Rd.
- The Contractor (Henkels) to continue next week along Cleveland Massillon Rd.



Contractor Potholing



Yellow Utility Locator Flags
Please do not remove these flags



Contractor Performing Directional Drilling



Linking public safety across Summit County!

Project Update - July 17, 2026

CITY OF GREEN

- Fiber installation continued along Cottage Grove Rd. and Turkeyfoot Lake Rd.
- The Contractor (CR Action Cable) to continue fiber installation next week along Cottage Grove Rd. and Turkeyfoot Lake Rd.

RICHFIELD TOWNSHIP

- Fiber installation to continued along W Streetsboro Rd.
- The Contractor (Henkels) to continue fiber installation next week along W Streetsboro Rd.

UNDERGROUND WORK IN THESE COMMUNITIES IS COMPLETE – THE CONTRACTOR WILL BE RETURNING FOR FIBER INSTALLATION SOON !

- | | | |
|------------------------|------------------------|-----------------------|
| • Twinsburg Township | • Village of Peninsula | • Village of Mogadore |
| • City of New Franklin | • Village of Clinton | • City of Barberton |
| • City of Norton | • Coventry Township | • Copley Township |

PROJECT NOTES:

- All scheduled work is weather dependent and subject to change.
- Please obey warning signs and construction fencing restrictions that will be posted. The construction work zone is restricted to construction personnel only.
- *Conduit - Orange 2in plastic tubing that will house and protect high-speed fiber cable.



Reel of Fiber Being Installed

