

Linking public safety across Summit County!

Project Update - August 7, 2026

CITY OF TALLMADGE

- No work occurred this week.
- The Contractor (Haas Brothers) to continue work in the coming weeks.

CITY OF CUYAHOGA FALLS

- No work occurred this week.
- The Contractor (Henkels) to continue work in the coming weeks.

VILLAGE OF LAKEMORE

- No work occurred this week.
- The Contractor (Haas Brothers) to continue work in the coming weeks.

CITY OF MACEDONIA

- No work occurred this week.
- The Contractor (CR Action Cable) to return in Summer 2026 to complete conduit installation along SR 82.

CITY OF FAIRLAWN

- Conduit installation continued along Fairlawn Service Dr.
- The Contractor (Ferg's) to continue next week along Fairlawn Service Dr.

SAGAMORE HILLS TOWNSHIP

- Conduit installation continued along Chaffee Rd. and W. Aurora Rd.
- The Contractor (CR Action Cable) to return in the coming weeks to complete final connections into the municipal building.

CITY OF GREEN

- Fiber installation continued along Jarvis Rd.
- The Contractor (CR Action Cable) to continue fiber installation next week along Jarvis Rd.



Reel of Fiber Being Installed



Yellow Utility Locator Flags
Please do not remove these flags



Contractor Performing Directional Drilling

Linking public safety across Summit County!

Project Update - August 7, 2026

VILLAGE OF CLINTON

- Fiber installation was completed along Nimisila Rd.
- The Contractor (Henkels) to return in the coming weeks to complete final connection into the municipal building.

CITY OF NEW FRANKLIN

- Fiber installation began along Manchester Rd. and Turkeyfoot Lake Rd.
- The Contractor (Henkels) to continue fiber installation next week along Manchester Rd. and Turkeyfoot Lake Rd.

VILLAGE OF RICHFIELD

- The Contractor (Henkels) performed *splicing work near Brecksville Rd. and SR-82.



Splicing Vehicle

UNDERGROUND WORK IN THESE COMMUNITIES IS COMPLETE – THE CONTRACTOR WILL BE RETURNING FOR FIBER INSTALLATION SOON !

- | | | |
|------------------------|------------------------------|-----------------------------|
| • Twinsburg Township | • City of Norton | • City of Norton |
| • Coventry Township | • Northfield Center Township | • Village of Boston Heights |
| • Village of Richfield | • City of Barberton | • City of Akron |

PROJECT NOTES:

- All scheduled work is weather dependent and subject to change.
- Please obey warning signs and construction fencing restrictions that will be posted. The construction work zone is restricted to construction personnel only.
- *Conduit - Orange 2in plastic tubing that will house and protect high-speed fiber cable.
- *Splicing - The point where two fiber optic cables are joined together, allowing the network to function as one continuous connection

