

## Linking public safety across Summit County!

Project Update - January 10, 2025

### CITY OF STOW

- Due to weather, minimal work was performed this week.
- Work tentatively scheduled to begin again week of 01/12/25
- Crews are anticipated to be in the City of Stow through the end of May 2025.

### VILLAGE OF SILVER LAKE

- The Contractor (Haas Brothers) continued installing conduit\* this week. Existing utilities were also being located.
- Work will continue on Kent Road.
- Crews are anticipated to be in the Village of Silver Lake through the end of May 2025.

### TWINSBURG TOWNSHIP

- The Contractor (ProSource) began potholing\* and installing conduit along Darrow Road.
- Crews are anticipated to be in Twinsburg Township through the end of February 2025.

### PROJECT NOTES:

- All scheduled work is weather dependent and subject to change.
- Please obey warning signs and construction fencing restrictions that will be posted. The construction work zone is restricted to construction personnel only.
- \*Conduit - Orange 2in plastic tubing that will house and protect high-speed fiber cable.
- \*Potholing - A method used to determine utility location.



Yellow Utility Locator Flags  
Please do not remove these flags



Contractor Potholing

### WORK COMING SOON:

- City of Twinsburg - January
- City of Tallmadge - January
- City of Hudson - January / February
- City of Reminderville - February
- City of Cuyahoga Falls - February
- City of Akron - March

**Questions about the project?** Please refer to the contact methods below for more information.