

## Linking public safety across Summit County!

Project Update - February 21, 2025

### CITY OF STOW

- Minimal work was completed this week due to weather.
- Contractor (Haas Brothers) to continue work next week along Hudson Dr.
- Crews are anticipated to be in the City of Stow through the end of May 2025.

### VILLAGE OF SILVER LAKE

- Continued to install conduit\* along Kent Rd.
- Contractor (ProSource) to continue work next week.
- Crews are anticipated to be in the Village of Silver Lake through the end of May 2025.

### TWINSBURG TOWNSHIP

- No work occurred this week.
- Work is scheduled to continue next week along the border of Twinsburg Twp and the City of Twinsburg
- Crews are anticipated to be in Twinsburg Township through the end of February 2025.

### CITY OF TWINSBURG

- Continued to install conduit\* along Darrow Rd./Glenwood Dr.
- Contractor (ProSource) to continue work next week along Glenwood Dr.
- Crews are anticipated to be in the City of Twinsburg through the end of June 2025.

### PROJECT NOTES:

- All scheduled work is weather dependent and subject to change.
- Please obey warning signs and construction fencing restrictions that will be posted. The construction work zone is restricted to construction personnel only.
- \*Conduit - Orange 2in plastic tubing that will house and protect high-speed fiber cable.



Yellow Utility Locator Flags  
Please do not remove these flags



Contractor Potholing

### WORK COMING SOON:

- City of Reminderville - February
- City of Munroe Falls - March
- City of Tallmadge - March
- City of Hudson - March
- City of Cuyahoga Falls - March
- City of Akron - April