

## Linking public safety across Summit County!

Project Update - July 4, 2025

### CITY OF STOW

- The Contractor (Haas Brothers) to continue work the week of 7/7/25 at the intersection of Edgewood Rd. and Graham Rd.

### VILLAGE OF SILVER LAKE

- The Contractor (Haas Brothers) to return the week of 7/7/25 to complete specialty work.

### TWINSBURG TOWNSHIP

- The Contractor (ProSource) will return in the Summer to finalize installation.

### CITY OF TWINSBURG

- Conduit installation continued along SR 91
- The Contractor (ProSource) to continue work next week along SR 82 and SR 91

### CITY OF REMINDERVILLE

- Conduit installation continued along Glenwood Blvd.
- The Contractor (Haas Brothers) to finish up conduit installation along Glenwood Blvd. and return in Fall 2025 to continue work.

### CITY OF TALLMADGE

- The Contractor (Haas Brothers) to continue work once scheduling with the City has been coordinated.

### CITY OF HUDSON

- Conduit installation continued along SR 91
- The Contractor (Haas Brothers) to continue work next week along SR 91



Contractor Potholing



Yellow Utility Locator Flags  
Please do not remove these flags



Contractor Performing Directional Drilling

## Linking public safety across Summit County!

Project Update - July 4, 2025

### SAGAMORE HILLS TWP

- Conduit installation continued along SR 82
- The Contractor (Peterson Excavating) to continue work next week along SR 82

### CITY OF MUNROE FALLS

- The Contractor (Haas Brothers) will return to complete conduit installation once route information is verified.

### CITY OF CUYAHOGA FALLS

- Conduit installation continued along Munroe Falls Ave.
- The Contractor (Henkels & McCoy) to continue work next week along Munroe Falls Ave.

### VILLAGE OF PENINSULA

- Conduit installation continued along SR 303
- The Contractor (Haas Brothers) to continue work next week along SR 303

### CITY OF AKRON

- GPRS began performing preliminary sewer scoping on SR 91. They plan to continue this work next week ahead of the contractor starting work.

### WORK COMING SOON:

- Richfield Township - July
- City of Macedonia - July
- Village of Boston Heights - July
- Village of Northfield - July
- Village of Lakemore - July
- Village of Mogadore - August
- Northfield Center Township - August
- Village of Richfield - August

### PROJECT NOTES:

- All scheduled work is weather dependent and subject to change.
- Please obey warning signs and construction fencing restrictions that will be posted. The construction work zone is restricted to construction personnel only.
- \*Conduit - Orange 2in plastic tubing that will house and protect high-speed fiber cable.