

County of Summit; Building Standards Division

The plan review process includes indentifying any / all special inspections required for the project.

	OBC Section	Required Special Inspections:	Applicable	N/A
1	1704.2	Fabricators (Pre-fab off site; structural members)		
2	1704.3	Steel (Welding, thermal cutting or heating)		
3	1704.4	Concrete (4 or more stories / or more than >2500psi)		
4	1704.5	Masonry (Engineered & Category 4 Occupancies)		
5	1704.6	Wood (Pre-fab off-site wood structural wood members)		
6	1704.7	Soils (Soil conditions, load bearing requirements)		
7	1704.8	Deep Driven Foundations (Piles) (Geo-tech & specs.)		
8	1704.9	Cast-in-Place Foundations (Piers) (Geo-tech & specs.)		
9	1704.10	Helical Pile Foundations (Dimensions, depth & torque)		
10	1704.11	Vertical Masonry Foundation Elements (Category 4 Occ.)		
11	1704.12	Sprayed Fire-Resistant Materials (Wall, floor & roof)		
12	1704.13	Mastic & Intumescent Fire-Resistant Coatings (Design)		
13	1704.14	Exterior Insulation & Finish Systems (EIFS)		
14	1704.15	Special Cases (Alternative materials / methods)		
15	1704.16	Special Inspections for Smoke Control (Duct & pressure)		

The design professional in responsible charge, shall provide specific information regarding construction and all known inspections required during the construction process.

Project Address: _____ SCBS Plan Review # _____

City: _____ Zip: _____

Design Professional: _____ Date: _____

Firm Name: _____